


North Central Texas Council of Governments

P25 Regional Overlay System Project

Tentative Timeline
March 18, 2010



Tentative Timeline for Implementation NCTCOG P25 Overlay System



MAJOR TASKS	SUB SYSTEM 1	SUB SYSTEM 2
Execute Contract	March 2010	Completed
Finalize Talkgroups	March 2010	March 2010
Begin FCC Licensing	March 2010	March 2010
Complete Design Review	April 2010	Completed
Equipment Manufacturing/Staging	April 2010	March 2010
Order Trunked Site & ISSI Circuits	May 2010	April 2010
Trunked Equipment Ships	August 2010	June 2010
Trunked Equipment Installation	September 2010	August 2010
Trunked System Optimization & Testing	October 2010	September 2010
ISSI Installation and Optimization	October 2010	September 2010
Trunked System Functional Acceptance Testing	November 2010	October 2010
System Coverage Acceptance Testing	November 2010	October 2010
Network Testing Trunked System & ISSI	December 2010	December 2010
System Accepted	December 2010	December 2010