

**10-Year Plan Cost/Revenue Matrix for the Eastern Subregion (TxDOT-Dallas District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
Collin County Projects														
14071	1392-01-044	FM 1378	FM 3286 to South of FM 3286	Construct intersection improvements (sidewalks and turn lanes)	February 2020 (Actual)	May 2023 (Actual)	2023	Part of the 2022 SE Connector Category 2/STBG trade; Project also has \$4,971,784 of CMAQ funding	\$6,682,469	\$1,710,685	\$1,710,685			
54005	2351-01-017	FM 2478	FM 1461 to US 380	Widen 2 lane rural highway to 4 lane divided; Realign intersection at FM 1461; 6 lane ultimate	September 2017 (Actual)	September 2020 (Actual)	2021	Project completed in January 2024	\$24,834,021	\$24,834,021	\$24,834,021			
54005.1	2351-02-014	FM 2478	FM 1461 to North of FM 1461	Widen 2 lane rural highway to 4 lane divided; 6 lane ultimate; Realign intersection of FM 1461	September 2017 (Actual)	September 2020 (Actual)	2021	Project split out from TIP 54005/CSJ 2351-01-017; Project completed in January 2024	\$3,219,051	\$3,219,051	\$3,219,051			
20083	2679-02-008	FM 2514	FM 2551 to West of FM 1378	Widen 2 lane rural to 4 lane (Ultimate 6 lane) urban roadway including new pedestrian improvements and left/right turn lanes	May 2014 (Actual)	May 2018 (Actual)	2018	Remainder of construction funded with \$2,879,212 RTR, \$1,202,000 CMAQ, <u>and \$116,301 of local funding</u> ; Project completed in April 2021	\$19,081,190	\$13,600,000	\$13,600,000			
55037	2679-03-016	FM 2514	North of Drain Drive to Brown Street	Widen facility from 2 lane to 4/6 lane urban divided	February 2019 (Actual)	July 2022 (Actual)	2022	Project also has Category 1 funding to cover funding gap	\$33,641,069	\$24,107,754	\$24,107,754			
55038	2679-03-015	FM 2514	East of Lavon Parkway to North of Drain Drive	Widen facility from 2 lane to 4 lane urban divided (ultimate 6 lane divided)	February 2019 (Actual)	July 2022 (Actual)	2022	Project also has Category 1 funding to cover funding gap	\$16,744,842	\$11,360,404	\$11,360,404			
83209	2056-01-042	FM 2551	FM 2514 to FM 2170	Reconstruct and widen 2 lane rural to 6 lane urban divided	November 2010 (Actual)	April 2023 (Actual)	2023	Project also has Category 1 funding to cover funding gap	\$46,333,942	\$45,920,230	\$45,920,230			
14071.2	3476-02-013	FM 3286	FM 1378 to East of FM 1378	Construct intersection improvements (sidewalks and turn lanes)	February 2020 (Actual)	May 2023 (Actual)	2023	Part of the 2022 SE Connector Category 2/STBG trade; Project also has \$3,392,988 of CMAQ funding	\$5,212,988	\$1,820,000	\$1,820,000			
35004	0816-04-101	FM 455	US 75 to CR 286	Reconstruct and widen 2 lane rural to 4 lane divided	November 2017 (Actual)	December 2015 (Actual)	2016	Funds are Proposition 1 - Category 4; Project completed in August 2020	\$2,746,785	\$2,746,785		\$2,746,785		
13055	0047-04-031	SH 5	SH 121 to North of Collin County Outer Loop	Reconstruct and widen 2 lane rural to 4 lane urban roadway	September 2018 (Actual)	December 2022 (Actual)	2023		\$39,271,527	\$39,479,990		\$39,479,990		
13015	0549-03-024	SH 121	Collin County Outer Loop to North of FM 455	Reconstruct and widen from 2 lane to 4 lane rural divided; Construct 0 to 4 lane discontinuous access road and FM 455 interchange	January 2018 (Actual)	October 2020 (Actual)	2021		\$38,917,859	\$38,917,859		\$38,917,859		
55073	0451-03-013	SH 205	North of John King to SH 78	Widen 2 lane rural highway to 4 lane divided (6 lane ultimate)	April 2018 (Actual)	July 2022 (Actual)	2022	<u>Change orders being covered by Category 1</u>	\$33,380,213	\$33,380,213	\$33,380,213			
13025	0047-14-084	US 75	North of FM 455 to CR 370	Construct interchange	June 2012 (Actual)	June 2018 (Actual)	2018	Project completed in April 2020; <u>Reduce Category 2 funding to match final expenditures</u>	\$20,213,387	\$20,730,431	<u>\$20,730,431</u> \$22,000,000			
13044	0047-06-161	US 75	At Ridgeview Drive	Reconstruct interchange	June 2019 (Actual)	June 2022 (Actual)	2022	Project also has \$8,447,878 of Category 1 funding and \$8,945,594 of STBG funding	\$43,578,574	\$27,300,067	\$27,300,067			
20084	0047-14-053	US 75	North of CR 370 to CR 375 (Grayson County Line)	Reconstruct and widen from 4 lane to 6 lane freeway and reconstruct and widen existing 4 lane continuous frontage road to 4/6 lane continuous frontage roads	June 2012 (Actual)	January 2024 (Actual)	2024	MPO Milestone Policy Project (Round 2)	\$80,040,840	\$80,669,840		\$16,870,821	\$63,799,019	
Total Approved Funding - Collin County														\$369,797,330

**10-Year Plan Cost/Revenue Matrix for the Eastern Subregion (TxDOT-Dallas District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
Dallas County Projects														
55240	2374-04-085	IH 20	West of Cockrell Hill Road to Hampton Road	Construct 0 to 4 lane frontage road	July 2019 (Actual)	December 2021 (Actual)	2022	Commitment to Red Bird Mall area	\$79,838,372	\$80,581,578	\$80,581,578			
52527	1068-04-119	IH 30	SH 161 to NW 7th Street	Construct 0 to 4 lane frontage roads	December 2016 (Actual)	June 2018 (Actual)	2018	Project completed in August 2022; <u>Change orders covered by Category 11; Reduce Category 4 funding to match final expenditures</u>	\$25,781,036	\$25,781,036		<u>\$25,781,036</u> \$26,460,236		
54033	1068-04-149	IH 30	NW 7th Street to Belt Line Road	Construct 0 to 2/3 lane westbound frontage road and ramp modifications	December 2016 (Actual)	June 2018 (Actual)	2018	Category 11 funds used to fund the remainder of the project; Project completed in August 2022	\$13,291,213	\$11,000,000		\$11,000,000		
55169	0009-11-241	IH 30	Bass Pro Drive to Dalrock Road	Construct 0 to 6 lane frontage roads, Bayside bridge, and ramp modifications; Reconstruct Dalrock interchange	September 2018 (Actual)	March 2021 (Actual)	2021	Project also has \$5,000,000 of Category 1 funding for potential cost overruns	\$120,678,632	\$120,574,879		\$120,574,879		
55179	0009-11-238	IH 30	Bass Pro Drive in Garland to Dalrock Road	Widen to add shoulder	March 2019 (Actual)	March 2021 (Actual)	2021	Project also has \$3,500,000 of Category 1 funding for potential cost overruns; <u>Reduce Category 12 funding to match obligation amount</u>	\$13,601,005	\$21,128,162	\$7,827,157		<u>\$13,301,005</u> \$22,355,197	
13012.2	0196-03-274	IH 35E	IH 635 to Denton County Line	Reconstruct and widen 6 general purpose lanes to 8 general purpose lanes and reconstruct existing 2/8 discontinuous frontage road lanes to 2/8 discontinuous frontage road lanes	March 2013 (Actual)	August 2021 (Actual)	2021	Design-build project; Project was also awarded \$182,098,750 of Design-Build funds by the TTC	\$614,317,018	\$432,218,268	\$202,562,682		\$229,655,586	
13012.3	0196-03-282	IH 35E	IH 635 to Denton County Line	Reconstruct existing 2 managed lanes to 2 managed lanes	March 2013 (Actual)	August 2021 (Actual)	2021	Project split out from TIP 13012.2/CSJ 0196-03-274; Project was awarded \$14,470,000 of Design-Build funds for the remainder of the project	\$93,951,732	\$79,481,732	\$79,481,732			
54119.5	0442-02-162	IH 35E	Ellis County Line to Bear Creek Road	Construct interchange at SL 9 and IH 35E	November 2017 (Actual)	February 2024 (Actual)	2024	Project also has \$3,296,812 \$583,000 of STBG funds; <u>Additional Category 2 funding proposed for increased cost</u>	\$22,719,613	<u>\$19,422,801</u> \$17,657,092	<u>\$19,422,801</u> \$17,657,092			
55067	0092-14-088	IH 45	Lenway St. to Good Latimer	Reconstruct IH 45 and SM Wright Interchange (Phase 2B)	April 2017 (Actual)	December 2019 (Actual)	2020		\$30,136,042	\$30,136,042	\$30,136,042			
55249	0092-02-130	IH 45	At SL 9	Reconstruct existing 2 to 2 lane southbound frontage road and ramp modifications	November 2017 (Actual)	July 2021 (Actual)	2021	Funding offset by reduction in funding on TIP 55094/CSJ 0442-02-159; Project also has \$395,464 of Category 1 funding	\$4,228,798	\$3,833,334		\$3,833,334		
54111	2374-01-171	IH 635	At Skillman/Audelia	Interchange improvements	June 2015 (Actual)	August 2019 (Actual)	2019	Project has Category 12 funds from the MPO Revolver trade; \$7,202,000 of Design-Build funding to offset reduction in Category 2 funding	\$57,972,000	\$50,770,000	\$46,393,000			\$4,377,000
55060.1	2374-01-137	IH 635 (E)	Miller Road to West of the KCS RR (West of SH 78)	Widen 8 to 10 general purpose lanes and reconstruct 4/6 lane discontinuous to 4/6 lane continuous frontage roads	April 2017 (Actual)	August 2019 (Actual)	2019	Project also has \$63,193,281 of Design-Build funding	\$246,941,214	\$183,747,933	\$30,500,000	\$132,848,147	\$20,399,786	
55060.2	2374-01-191	IH 635 (E)	Miller Road to West of the KCS RR (West of SH 78)	Reconstruct existing 2 HOV/express to 2 HOV/express lanes	April 2017 (Actual)	August 2019 (Actual)	2019	Project split out from TIP 55060.1/CSJ 2374-01-137; Project also has \$6,513,375 of Design-Build funding	\$49,935,875	\$43,422,500	\$43,422,500			

**10-Year Plan Cost/Revenue Matrix for the Eastern Subregion (TxDOT-Dallas District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
55075.1	2374-02-053	IH 635 (E)	West of the KCS RR (West of SH 78) to IH 30	Widen 8 to 10 general purpose lanes and reconstruct 4/6 lane discontinuous to 4/8 lane continuous frontage roads	April 2017 (Actual)	August 2019 (Actual)	2019	Construction also funded with \$25,000,000 CMAQ, \$92,752,017 STBG, and \$7,014,863 Category 11; Project also has \$122,653,801 of Design-Build funding	\$408,845,681	\$161,425,000	\$8,430,000	\$42,151,853	\$110,843,147	
55075.2	2374-02-152	IH 635 (E)	West of the KCS RR (West of SH 78) to IH 30	Reconstruct existing 2 HOV/express to 2 HOV/express lanes	April 2017 (Actual)	August 2019 (Actual)	2019	Construction also funded with \$7,142,858 STBG; Project also has \$26,139,846 of Design-Build funding	\$200,405,486	\$167,122,782	\$167,122,782			
55075.3	2374-02-153	IH 635 (E)	At IH 30	Reconstruct interchange	April 2017 (Actual)	August 2019 (Actual)	2019	Construction also funded with \$25,000,000 STBG; Project also has \$83,400,711 of Design-Build funding	\$303,694,615	\$195,293,904	\$195,293,904			
55165.1	2374-01-183	IH 635 (E)	East of US 75 to Miller Road	Widen 8 to 10 general purpose lanes and reconstruct existing 4/8 lane discontinuous to 4/6 lane continuous frontage roads	April 2017 (Actual)	August 2019 (Actual)	2019	Project also has \$125,710,231 of Design-Build funds	\$432,206,098	\$306,495,867			\$306,495,867	
55165.2	2374-01-190	IH 635 (E)	East of US 75 to Miller Road	Reconstruct existing 2 managed lanes to 2 managed lanes	April 2017 (Actual)	August 2019 (Actual)	2019	Project split out from TIP 55165.1/CSJ 2374-01-183; Project also has \$8,509,875 of Design-Build funding	\$65,242,375	\$56,732,500	\$56,732,500			
54069	2964-01-048	SH 161	South of SH 183 to North of Belt Line Road	Widen and reconstruct 4 (6 lanes during peak period) to 8 general purpose lanes	January 2018 (Actual)	June 2018 (Actual)	2018	Project completed in April 2021; Change orders covered by Category 1; Increase Category 4 funding to match final expenditures	\$21,821,798	\$21,821,798		\$21,821,798 \$20,927,948		
55065	0092-01-059	SH 310/ SM Wright Interchange	Pennsylvania Avenue to North of Al Lipscomb Way	Reconstruct IH 45 and SM Wright Interchange (Phase 2B)	April 2017 (Actual)	December 2019 (Actual)	2020	Related to TIP 55067/CSJ 0092-14-088 and TIP 20062/CSJ 0092-01-052	\$11,916,518	\$11,916,518	\$11,916,518			
35000	0430-01-057	SH 352	North of Kearney Street to US 80 EB Frontage Road	Reconstruct 4 lane undivided rural to 4 lane divided urban roadway with intersection and sidewalk improvements	December 2016 (Actual)	March 2020 (Actual)	2020	Remainder of construction funded with \$701,700 CMAQ and \$1,452,481 Category 11; Category 12 funds are part of MPO Revolver Trade; Project completed in August 2022	\$12,469,181	\$9,915,000	\$7,900,000			\$2,015,000
13032	0009-02-067	SH 78	At Gaston Ave	Reconfigure intersection with sidewalk improvements	December 2018 (Actual)	May 2021 (Actual)	2021	Remainder of project funded with \$7,000,000 of CMAQ funds; Project completed in January 2024	\$6,336,367	\$1,000,000	\$1,000,000			
11527	0581-02-124	SL 12	At SH 183	Reconstruct interchange (Phase 2)	April 2014 (Actual)	May 2020 (Actual)	2020	Project also has \$37,748,649 of Category 1 funding; Change orders covered by Category 12	\$222,203,919	\$156,607,670			\$156,607,670	
54119.1	2964-10-008	SL 9	IH 35E to Dallas/Ellis County Line	Construct 0 to 2 lane frontage roads (ultimate 6) including turn lanes	November 2017 (Actual)	July 2021 (Actual)	2021	Project split out from TIP 54119/CSJ 2964-10-005; Project also has \$432,000 of CMAQ funding, \$3,788,000 of RTR funding, \$2,500,000 of Category 1 funding, and \$20,087,399 of STBG funding; Category 2 funding removed and replaced with STBG funding as part of a funding exchange to reduce the region's STBG carryover balance	\$24,307,399	\$0	\$0			
54119.2	2964-10-009	SL 9	Ellis/Dallas County Line to IH 45	Construct 0 to 2 lane frontage roads (ultimate 6) including turn lanes	November 2017 (Actual)	July 2021 (Actual)	2021	Project split out from TIP 54119/CSJ 2964-10-005; Project also has \$408,000 of CMAQ funding, \$6,000,000 of Category 1 funding, and \$54,055,351 of STBG funding; Category 2 funding removed and replaced with STBG funding as part of a funding exchange to reduce the region's STBG carryover balance	\$54,463,351	\$0	\$0			

**10-Year Plan Cost/Revenue Matrix for the Eastern Subregion (TxDOT-Dallas District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
53003	0094-03-060	SS 482	At SH 114 and SH 183	Reconstruct interchange (Phase 2)	April 2014 (Actual)	May 2020 (Actual)	2020	Cost savings are being used to cover change orders	\$91,202,288	\$156,607,670			\$156,607,670	
53110.2	2374-02-162	IH 635	At US 80 Interchange	Reconstruct existing interchange	April 2020 (Actual)	July 2024 (Actual)	2024		\$197,499,361	\$193,068,308		\$129,245,388	\$63,822,920	
53109	0095-02-107	US 80	East of Town East Blvd. to East of Belt Line Road	Reconstruct and widen 4 to 6/8 mainlanes and 2/4/6 lane continuous frontage road to 4/6 lane continuous frontage roads and reconstruct IH 635 interchange	April 2020 (Actual)	July 2024 (Actual)	2024	\$10,350,386 previously moved to TIP 53110/CSJ 2374-02-162	\$342,164,864	\$289,691,842	\$37,916,764	\$228,404,680	\$23,370,398	
55120	0197-02-124	US 175	East of East Malloy Bridge Rd. to Kaufman County Line	Ramp modifications, mill and inlay existing frontage roads	July 2020 (Actual)	October 2020 (Actual)	2021	Project completed in December 2021; Remaining costs were covered by Category 1 funding	\$1,007,339	\$907,339	\$907,339			
Total Approved Funding - Dallas County														\$2,830,704,463
Denton County Projects														
83255	0816-02-072	FM 455	West of FM 2450 to East of Marion Road	Reconstruct and widen 2 lane rural highway to 4 lane divided urban	February 2018 (Actual)	July 2022 (Actual)	2022	Project also has \$28,587,589 \$23,052,037 of Category 1 funding	\$73,248,171	\$44,660,582	\$44,660,582			
55177	0353-09-002	SH 114	West of US 377 to East of US 377	Construct 0 to 6 lane grade separation over US 377	November 2018 (Actual)	June 2021 (Actual)	2021	Project completed in March 2024	\$32,367,838	\$32,367,839	\$26,109,253	\$6,258,586		
51060	0353-02-053	BS 114K	At UP RR Underpass in Roanoke DOT No 795 342V	Replace railroad underpass and improve BS 114-K drainage	August 2015 (Actual)	November 2019 (Actual)	2020	Project also has \$3,000,000 of Bridge funds and \$552,921 of CMAQ; Project completed in April 2024	\$11,088,528	\$7,500,000	\$7,500,000			
13033.3	0195-03-090	IH 35	IH 35W to US 380	Reconstruct interchange and existing 4 lane continuous to 4/8 lane continuous frontage roads	January 2012 (Actual)	April 2024 (Actual)	2024	Category 11 funding to cover remaining costs	\$205,860,139	\$161,782,387	\$30,969,735			\$130,812,652
55198	0195-03-087	IH 35	US 380 to US 77 North of Denton	Reconstruct and widen 4 to 6 lane rural freeway with ramp modifications and 4 lane continuous to 4/6 lane continuous frontage roads	November 2019 (Actual)	April 2024 (Actual)	2024	Category 11 funding to cover remaining costs	\$261,858,377	\$233,357,330		\$43,647,905		\$189,709,425
55250	0195-02-076	IH 35	At FM 455	Reconstruct and widen 4 to 6 mainlanes and reconstruct existing 4 to 4 lane frontage roads	October 2019 (Actual)	July 2022 (Actual)	2022	Project also has \$13,045,742 of Category 1 funding	\$40,791,605	\$28,212,007		\$1,349,711		\$26,862,296
13033.1	0196-02-128	IH 35E	At FM 1171/Main Street	Reconstruct grade separation and existing 4 to 4 lane continuous frontage roads	March 2013 (Actual)	January 2023 (Actual)	2023	Denton Priority Project #3; Project also has \$18,815,274 of STBG funds and \$2,549,146 of local contribution	\$105,457,045	\$85,852,625	\$85,852,625			
13033.6	0195-03-099	IH 35E	North Texas Blvd to IH 35W	Reconstruct interchange and existing 4 lane continuous to 4/6 lane continuous frontage roads (facility transition area)	October 2019 (Actual)	April 2024 (Actual)	2024	Category 11 funding to cover remaining costs	\$116,185,323	\$85,215,324	\$35,008,319	\$31,394,099	\$10,000,000	\$8,812,906
20118	0081-04-025	US 377	IH 35E to South of FM 1830	Widen 2 lane to 6 lane urban divided section with sidewalk improvements	January 2018 (Actual)	July 2018 (Actual)	2018	Project also has \$9,237,129 2MP1, \$9,204,379 \$12,465,854 4P1, & \$2,901,189 CMAQ; Change orders covered with Category 1; Project completed in May 2021; Decrease Category 2 funding to match final expenditures	\$18,791,508	\$350,000	\$350,000 \$1,098,811			

Amounts only include Category 2, 4, 12 funding.
Red text and strikethroughs indicate changes since June 2024 STTC meeting

**10-Year Plan Cost/Revenue Matrix for the Eastern Subregion (TxDOT-Dallas District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
20120	0081-03-048	US 377	Henrietta Creek Road to North of BS 114K	Reconstruct and widen 2/4 to 4 lane divided urban	August 2015 (Actual)	November 2019 (Actual)	2020	Project also has \$2,847,689 of Category 1 & \$1,922,275 of CMAQ; Project completed in April 2024	\$18,803,011	\$13,444,113	\$13,444,113			
20215	0081-04-035	US 377	At UP RR Overpass (0.4 miles South of IH 35E)	Replace with 6 lane overpass (2 to 6 Lanes)	January 2018 (Actual)	July 2018 (Actual)	2018	Project also has \$2,269,248 2MP1, \$4,019,642 of 4P1, and \$2,418,314 \$4,690,906 of Category 1 funds; <u>Change orders covered by Category 1</u> ; Project completed in May 2021	\$10,207,204	\$1,500,000	\$1,500,000			
55104	0135-10-057	US 377/380	SL 288 to US 377/US 380 Intersection	Add raised median with left turn lanes, add right turn lanes and re-stripe for shared use	June 2018 (Actual)	June 2020 (Actual)	2020	Also has \$95,000 local, \$2,017,722 Category 11, and \$665,000 CMAQ; Local funding is required for additional bicycle/pedestrian scope items that TxDOT will not fund	\$20,616,737	\$17,839,014	\$17,839,014			
20096	0135-10-050	US 380	US 377 to West of CR 26 (Collin County Line)	Widen 4 to 6 lanes divided urban with new grade separations at FM 423, FM 720, Navo Rd., Teel Pkwy, and Legacy Drive with sidewalk improvements	June 2018 (Actual)	July 2021 (Actual)	2021	Construction also funded with \$56,200,000 CMAQ and \$22,277,120 STBG	\$132,896,797	\$62,367,423	\$62,367,423			
55235	0353-02-037	SH 114	East of IH 35W to BUS 114K	Construct 0 to 6 main lanes; Reconstruct and widen 4 to 4/6 lane frontage roads	August 2020 (Actual)	April 2023 (Actual)	2023	Part of the Loop 9 Category 2/STBG trade approved by the RTC in October 2021	\$68,192,321	\$68,192,321	\$68,192,321			
55260	0353-09-003	SH 114	BUS 114K to West of US 377	Construct 0 to 6 main lanes; Reconstruct and widen 4 to 4/6 lane frontage roads	August 2020 (Actual)	April 2023 (Actual)	2023		\$28,239,411	\$28,239,411	\$28,239,411			
Total Approved Funding - Denton County														\$870,880,376
Ellis County Projects														
11751	1051-01-037	FM 664	(On Ovilla Road) from Westmoreland Road to IH 35E	Widen 2 lanes to 6 lanes urban divided including intersection improvements along Ovilla Road/FM 664 with sidewalk improvements	June 2015 (Actual)	May 2018 (Actual)	2018	Project also has \$1,921,068 Category 11 & \$11,147,127 \$15,173,331 STBG; Project completed in June 2021	\$28,877,127	\$17,100,000	\$17,100,000			
13042	0048-04-094	IH 35E	At FM 387 (Butcher Road)	Reconstruct interchange; Reconstruct and widen 4 lane discontinuous to 4/6 lane continuous frontage roads	June 2019 (Actual)	January 2022 (Actual)	2022	Funding from TIP 55092/CSJ 0048-04-090; Project also has 4,000,000 of Category 1 funds	\$45,984,067	\$42,000,000		\$42,000,000		
13034	0442-03-042	IH 35E	At FM 664	Reconstruct interchange	January 2020 (Actual)	February 2024 (Actual)	2024	Project also has \$7,627,931 of Category 11 funding	\$79,799,197	\$77,154,426		\$77,154,426		
54119.6	0442-03-044	IH 35E	Reese Drive to Dallas County Line	Construct interchange at Loop 9 and IH 35E	November 2017 (Actual)	February 2024 (Actual)	2024	Breakout of SL 9 project originally listed in Dallas County (TIP 54119/CSJ 2964-10-005); Part of the 2022 SE Connector Category 2/STBG exchange; Project also has \$1,696,220 \$100,000 of STBG funding and <u>\$1,319,348 of Category 11 funding; Additional Category 2 funding proposed to cover increased costs at letting</u>	\$34,602,495	\$31,586,928 <u>\$31,586,928</u>	\$28,715,389 <u>\$31,586,928</u>			
54119.3	2964-12-001	SL 9	From IH 35E to Dallas County Line	Construct 0 to 2 lane frontage roads (ultimate 6) including turn lanes	November 2017 (Actual)	July 2021 (Actual)	2021	Breakout of SL 9 project originally listed in Dallas County (TIP 54119/CSJ 2964-10-005); Project also has \$734,000 of CMAQ funding and \$1,500,000 of Category 1 funding; Category 2 funding removed and replaced with STBG funding as part of a funding exchange to reduce the region's STBG carryover balance	\$4,690,541	\$0	\$0			

Amounts only include Category 2, 4, 12 funding.
Red text and strikethroughs indicate changes since June 2024 STTC meeting

**10-Year Plan Cost/Revenue Matrix for the Eastern Subregion (TxDOT-Dallas District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
54119.4	2964-12-002	SL 9	Dallas/Ellis County Line to Ellis/Dallas County Line	Construct 0 to 2 lane frontage roads (ultimate 6) including turn lanes	November 2017 (Actual)	July 2021 (Actual)	2021	Breakout of SL 9 project originally listed in Dallas County (TIP 54119/CSJ 2964-10-005); Project also has \$96,000 of CMAQ funding and \$1,500,000 of Category 1 funding; Category 2 funding removed and replaced with STBG funding as part of a funding exchange to reduce the region's STBG carryover balance	\$5,034,801	\$0	\$0			
35001	0172-05-115	US 287	At Walnut Grove Road	Construct interchange	April 2017 (Actual)	April 2019 (Actual)	2019	Project also has \$10,330,000 of Prop 1 - Cat 4 and \$50,000 of Category 11 funding; <u>Change orders covered by Category 11</u> ; Project completed in December 2021; <u>Decrease Category 4 funding to match final expenditures</u>	\$27,666,577	\$17,286,577		\$17,286,577 \$26,700,000		
Total Approved Funding - Ellis County														\$185,127,931
Kaufman County Projects														
83284	0751-05-001	FM 148	South of FM 3039 to US 175	Realign existing 2 lane rural undivided roadway to 2 lane rural undivided roadway	June 2019 (Actual)	June 2023 (Actual)	2023	Includes \$5,000,000 of Kaufman County funding; Category 11 to cover remainder of cost overrun	\$13,687,533	\$6,894,899	\$6,894,899			
N/A	0095-03-085	FM 460	at US 80	Replace bridge and approaches	April 2020 (Actual)	June 2022 (Actual)	2022	Project awarded INFRA grant funding; Category 4 funding was committed as well as part of grant application; Project also has \$1,882,263 of Category 6 funding and \$3,944,904 of Category 10 funding; <u>Decrease Category 4 funding to match obligation amount</u>	\$6,723,349	\$2,778,445		\$2,778,445 \$6,442,588		
53086	0095-03-080	US 80	Lawson Rd. (Dallas/Kaufman C/L) to FM 460	Reconstruct and widen 4 to 6 mainlanes and reconstruct and widen 2/4 lane discontinuous frontage roads to 4/6 lane continuous frontage roads	April 2020 (Actual)	June 2022 (Actual)	2022	Project also has \$1,000,000 of Category 11 funding; Costs have increased since letting; <u>Decrease Category 4 funding to match obligation amount</u>	\$116,810,288	\$116,810,288		\$116,810,288 \$133,000,000		
51460	0197-03-054	US 175	FM 148 to CR 4106 in Crandall	Construct new 2 lane frontage roads; Convert existing frontage road from 2 lane, 2-way to 2 lane, 1-way frontage road and ramp modifications	February 2019 (Actual)	October 2020 (Actual)	2021	Project completed in September 2023; <u>Project also has \$253,983 of Category 11 funding</u>	\$13,179,601	\$12,925,618	\$12,925,618			
55134	0197-03-074	US 175	Dallas County Line to West of FM 1389	Ramp modifications, mill and inlay existing frontage roads	July 2020 (Actual)	October 2020 (Actual)	2021	Project also has \$1,000,000 of Category 1 funding for cost overruns; Project completed in December 2021; <u>Decrease Category 2 funding to match final expenditures</u>	\$1,238,789	\$1,238,789		\$1,238,789 \$2,163,200		
13077	0197-03-078	US 175	West of FM 148 Bypass to East of FM 148 Bypass	Construct new interchange at FM 148	April 2020 (Actual)	June 2023 (Actual)	2023	Project also has \$3,662,623 of Category 11 funding	\$43,212,466	\$39,549,843	\$39,549,843			
Total Approved Funding - Kaufman County														\$180,197,882
Rockwall County Projects														
83222	1015-01-023	FM 3549	IH 30 to North of SH 66	Widen from 2 lane rural to 4 lane urban divided section with sidewalk improvements	March 2016 (Actual)	May 2018 (Actual)	2018	Project also has \$925,000 of Prop 1 - Cat 2 and \$40,000 of CMAQ & \$733,798 ; <u>Change orders covered by Category 11</u> ; Project completed in August 2021	\$9,290,063	\$8,325,063	\$8,325,063			
13036	0009-12-219	IH 30	SH 205 to West of FM 2642 (Hunt County Line)	Reconstruct & widen 4 to 6 main lanes; Reconstruct & widen 4 to 4/6 lane continuous frontage roads; Construct new & reconstruct existing interchanges; Ramp modifications; Pedestrian improvements	March 2019 (Actual)	June 2023 (Actual)	2023	Project also has \$50,000,000 of CMAQ funds	\$342,870,407	\$295,320,406	\$89,062,713		\$206,257,693	

Amounts only include Category 2, 4, 12 funding.
Red text and strikethroughs indicate changes since June 2024 STTC meeting

**10-Year Plan Cost/Revenue Matrix for the Eastern Subregion (TxDOT-Dallas District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
55195	0009-12-220	IH 30	Dalrock Road to East of Horizon Road	Construct 0/4 to 4/6 lane frontage roads; Reconstruct Horizon Road interchange and ramp modifications	March 2019 (Actual)	October 2022 (Actual)	2023		\$199,292,314	\$199,292,314		\$32,045,599	\$167,246,715	
55221	0009-12-215	IH 30	Dalrock Road to SH 205	Add shoulder; Reconstruct and widen 6 general purpose lane to 8 general purpose lane; Reconstruct 4/6 discontinuous frontage road lanes to 4/6 continuous frontage road lanes; Ramp modifications and interchange at FM 740	March 2019 (Actual)	October 2022 (Actual)	2023		\$113,230,273	\$113,230,273	\$66,992,876		\$46,237,397	
55222	0009-12-221	IH 30	Dalrock Road (Rockwall County Line) to East of Dalrock Road	Transition from Dalrock Interchange including reconstruction of existing 4 to 4 lane frontage roads and ramps	September 2018 (Actual)	March 2021 (Actual)	2021	Project also has \$1,000,000 of Category 1 funding for potential cost overruns	\$8,124,858	\$7,000,000		\$7,000,000		
2998	1290-02-017	SH 276	SH 205 to FM 549	Reconstruct and widen 2 lane rural to 4 lane divided urban (Ultimate 6)	February 2016 (Actual)	April 2018 (Actual)	2018	Project also has \$1,358,000 \$1,658,000 of CMAQ and \$992,442 \$699,442 of Category 1; <u>Change orders covered by Category 1</u> ; Project completed in February 2021	\$17,257,442	\$14,900,000	\$14,900,000			
55096	1290-03-027	SH 276	FM 549 to East of FM 549	Reconstruct and widen 2 lane rural to 4 lane divided urban (Ultimate 6)	February 2016 (Actual)	April 2018 (Actual)	2018	Category 1 funds will be used to cover overruns; Project completed in February 2021	\$719,165	\$719,165	\$719,165			
Total Approved Funding - Rockwall County														\$638,787,221
Various County Projects														
11618.2	0918-00-341	VA	Regional Mobility Assistance Patrol (Dallas District)	Mobility Assistance Patrol that provides assistance to stranded motorists due to vehicle problems or non-injury accidents	N/A	February 2023 (Actual)	2023	Additional funds paying for a proposed expansion of this program; Includes \$4,387,500 of STBG	\$6,084,000	\$1,696,500				\$1,696,500
11618.2	0918-00-342	VA	Regional Mobility Assistance Patrol (Dallas District)	Mobility Assistance Patrol that provides assistance to stranded motorists due to vehicle problems or non-injury accidents	N/A	April August 2024 (Actual)	2024	Additional funds paying for a proposed expansion of this program; Includes \$4,575,000 of STBG	\$5,270,400	\$2,013,000				\$2,013,000
Total Approved Funding - Various County														\$3,709,500
Total Category 2, 4, and 12 Funding										\$5,079,204,703	\$1,946,858,845	\$1,191,402,206	\$1,574,644,873	\$366,298,779

Project Lettings			
	Category 2	Category 4	Category 12
2016	\$0	\$2,746,785	\$0
2018	\$77,224,659	\$58,602,834	\$0
2019	\$547,894,686	\$192,286,577	\$442,115,800
2020	\$88,735,687	\$0	\$315,230,340
2021	\$422,473,065	\$176,584,658	\$242,956,591
2022	\$221,390,598	\$162,938,444	\$26,862,296
2023	\$434,235,603	\$71,525,589	\$421,438,305
2024	\$154,904,547	\$526,717,319	\$492,340,320
Total	\$1,946,858,845	\$1,191,402,206	\$1,940,943,652

**10-Year Plan Cost/Revenue Matrix for the Western Subregion (TxDOT-Fort Worth District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
Denton County Projects														
54068	3559-01-004	SH 170	Tarrant County Line to SH 114 Interchange	Restripe 2 to 4 main lanes and ramp modifications	May 2020 (Actual)	June 2020 (Actual)	2020	Part of the 2022 SE Connector Category 2/STBG trade; Project also has \$4,971,784 of CMAQ funding; Project being completed under TIP 54088/CSJ 3559-02-007	\$1,000,000	\$0				\$0
Total Approved Funding - Denton County											\$0			
Hood County Projects														
54114	0080-11-001	US 377	Johnson/Hood County Line to South of SH 171	Construct 0 to 4 lane divided roadway with interchange at US 377 and BU 377; Grade separation at FWWR and SH 171	September 2017 (Actual)	August 2018 (Actual)	2018	Category 2 funds for this project have been exchanged for Category 7 due to increased cash flow capacity at the federal level; Project also has \$11,000,000 in local funding from Hood County	\$46,969,449	\$0	\$0			
Total Approved Funding - Hood County											\$0			
Johnson County Projects														
13060	0172-10-013	US 287	Tarrant County Line to Lone Star Road/FM 157	Construct freeway auxiliary lanes, new 0 to 2 lane frontage roads, ramps, Texas U-turn at Lone Star Bridge and widen from 2 to 3 lanes, Lone Star Road widen 2 to 3 lanes, shared use path, intersection improvements at US 287 and Lone Star Road/FM 157, retaining wall, drainage structure, sidewalks and signals	August 2021 (Actual)	August 2021 (Actual)	2021	Category 2 funding previously removed and replaced with STBG funding to help reduce regional carryover balance	\$17,554,206	\$0	\$0			
54125	0080-12-001	US 377	North of SH 171 to Johnson/Hood County Line	Construct 0 to 4 lane divided roadway with an interchange at US 377 and BU 377	September 2017 (Actual)	August 2018 (Actual)	2018	Project split out from TIP 54114/CSJ 0080-11-001 in Hood County; Project also has \$10,750,000 of Category 12 (425) funds	\$13,744,381	\$3,950,000	\$3,950,000			
Total Approved Funding - Johnson County											\$3,950,000			
Parker County Projects														
14012	0313-02-057	FM 51	North of Cottondale Road to Texas Drive	Widen 2 lane roadway to 3 lanes urban; intersection improvements including turn lanes and new signal improvements	March 2019 (Actual)	May 2019 (Actual)	2019	Flooding issue; Project also has \$3,650,000 of Category 5 and \$900,000 of Category 7 funds; Cost overruns being covered with Category 1 funds; Project completed in January 2024	\$21,057,907	\$12,000,000	\$12,000,000			
14012.1	0171-03-070	SH 199	North of Ash Street to North of Old Springtown Road	Reconstruct roadway and intersection improvements	March 2019 (Actual)	May 2019 (Actual)	2019	Project split out from TIP 14012/CSJ 0313-02-057; Grouped project; Fully funded with Category 1 funds; Project completed in January 2024	\$2,303,163	\$0	\$0			
13061	0008-03-094	IH 20	IH 20/IH 30 Split to Tarrant/Parker County Line	Construct interchange at Walsh Ranch Parkway including auxiliary lanes	February 2023 (Actual)	May 2023 (Actual)	2023		\$28,293,108	\$28,293,108		\$28,293,108		
13061.1	0008-03-133	IH 20	FM 1187/FM 3325 to IH 20/IH 30 Split	Reconstruct 2 lane continuous to 2 lane continuous frontage roads, construct shared use path, construct new ramps on IH 20 between FM 1187/FM 3325 and IH 30, lower IH 20 main lanes at FM 1187/FM 3325 & westbound IH 20, lower IH 30 main lanes	April 2023 (Actual)	May 2024 (Actual)	2024	Decrease Category 2 and Category 4 funding to previously approved amounts due to low bid coming in lower than construction estimate	\$57,093,262	\$77,000,000	\$25,000,000	\$52,000,000	\$62,500,000	

Amounts only include Category 2, 4, 12 funding.
Red text and strikethroughs indicate changes since June 2024 STTC meeting

**10-Year Plan Cost/Revenue Matrix for the Western Subregion (TxDOT-Fort Worth District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
13062	1068-05-014	IH 30	IH 20/IH 30 Split to Tarrant/Parker County Line	Lower the mainlanes under Walsh Ranch Pkwy at IH 30 (No change to capacity)	April 2023 (Actual)	May 2024 (Actual)	2024	Grouped project; Decrease Category 2 and Category 4 funding to previously approved amounts due to low bid coming in lower than construction estimate	\$40,390,214	\$48,000,000	\$26,500,000 \$29,150,000	\$21,500,000 \$32,850,000		
Total Approved Funding - Parker County														\$165,293,108
Tarrant County Projects														
11244.1	0718-02-045	FM 156	US 81/287 to Watauga Road (McElroy)	Reconstruct and widen 2 lane to 4 lane divided	July 2018 (Actual)	August 2018 (Actual)	2018	Category 2 funds for this project were exchanged for Category 7 due to increased cash flow capacity at the federal level; Project already had \$13,109,245 of Category 7 before this change; TxDOT wants to keep remainder for potential change orders	\$48,600,000	\$0	\$0			
13061.2	0008-16-044	IH 20	Tarrant/Parker County Line to Markum Ranch Road	Construct new IH 20 interchange at Minor 1/Bentley Road (including auxiliary lanes)	February 2023 (Actual)	May 2023 (Actual)	2023		\$26,105,384	\$26,515,384	\$6,875,000	\$19,640,384		
55182	0008-16-042	IH 20	Bryant Irvin Road to Winscott Road	Construct 1 auxiliary lane in each direction and ramp modification	April 2019 (Actual)	April 2020 (Actual)	2020		\$20,961,182	\$23,000,000		\$23,000,000		
13003	1068-01-214	IH 30	SS 580 (East of Linkcrest Drive) to IH 820	Reconstruct and widen 4 to 6 main lanes; Reconstruct and widen 4 lane discontinuous frontage to 4/6 lane continuous frontage roads; Reconstruct SS 580 interchange and westbound exit ramp to Academy Blvd	July 2022 (Actual)	July 2024 (Actual)	2024	\$35,000,000 of the Category 2 funding offset by decrease on SH 199 (TIP 13005/CSJ 0171-05-068); Additional Category 2 and 4 funding proposed to cover additional costs, force accounts and Category 1 funding for cost overruns	\$261,399,462	\$261,399,462	\$66,000,000	\$145,399,462 \$156,000,000	\$50,000,000	
55041.1	0008-13-250	IH 820	Ramey Ave to Brentwood Stair Road	Reconstruct and widen freeway from 4/8 to 8 main lanes and 4/6 discontinuous frontage road lanes to 4/6 continuous frontage road lanes and remove 4 to 0 collector distributor lanes; Add shared-use path and sidewalks	September 2020 (Actual)	February 2023 (Actual)	2023	Part of the Southeast Connector project; Category 2 funds previously transferred from several projects (TIP 13070/CSJ 0135-15-002, TIP 13067/CSJ 0135-02-065, and TIP 13033.5/CSJ 0196-01-113) to this project in order to fully fund it (2022 10-Year Plan Update/2023 UTP)	\$451,409,000	\$451,409,000	\$451,409,000			
21022	0008-13-248	IH 820	at Trinity Railway Express Line from North of Trinity Blvd to South of SH 10	Reconstruct northbound 2 to 2 general purpose lanes and approaches	February 2023 (Actual)	May 2023 (Actual)	2023	Part of the US 287 Category 2/STBG trade approved by the RTC in October 2021	\$19,092,215	\$19,092,215	\$19,092,215			
13006	0353-03-100	SH 114	FM 1938 to Dove Road	Construct 0 to 2 lane eastbound frontage road from FM 1938 to Solana/Kirkwood with the addition of auxiliary lanes & construct 0 to 2 lane westbound & 0 to 2 lane eastbound frontage roads from Solana/Kirkwood to Dove with the addition of auxiliary lanes & ramp modifications	June 2020 (Actual)	July 2020 (Actual)	2020	Local contribution of \$3,000,000 by the City of Southlake	\$31,413,964	\$33,000,000	\$33,000,000			
13007	0364-01-147	SH 121	Stars and Stripes Blvd to South of IH 635	Construct IH 635 and FM 2499 deferred connections	April 2009 (Actual)	March 2018 (Actual)	2018	Design-build; Project also has \$1,600,000 of Category 1 funding; Project completed in August 2021	\$371,600,000	\$370,000,000			\$370,000,000	

Amounts only include Category 2, 4, 12 funding.
Red text and strikethroughs indicate changes since June 2024 STTC meeting

**10-Year Plan Cost/Revenue Matrix for the Western Subregion (TxDOT-Fort Worth District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
13049	0364-01-148	SH 121	Glade Road to SH 183	Interim operational bottleneck improvement, ITS, and illumination	August 2018 (Actual)	September 2018 (Actual)	2019	Also has \$1,600,000 of STBG funds & \$1,800,000 of Category 1 funds; Cat 2 funds replaced with \$25,000,000 of Cat 7 funds; Project completed in December 2020	\$16,964,773	\$0	\$0			
54088	3559-02-007	SH 170	IH 35W to Denton County Line	Construct 0 to 4 mainlanes	May 2020 (Actual)	June 2020 (Actual)	2020	Project completed in March 2024; <u>Reduce Category 12 funding to match final expenditures</u>	\$98,999,997	<u>\$113,106,349</u>				<u>\$113,106,349</u> \$155,000,000
13066	0094-01-032	SH 183	At UP RR & UP RR Spur	Replace railroad underpass	July 2021 (Actual)	March 2023 (Actual)	2023	Project also has \$12,000,000 of Category 6 funding	\$26,588,577	\$18,594,527	\$18,594,527			
55173	0171-05-097	SH 199	South end of Lake Worth Bridge to Azle Avenue	Construct 0 to 6 lane freeway, construct bridges over SH 199	April 2020 (Actual)	June 2020 (Actual)	2020	Cost overrun post letting	\$5,929,113	\$22,000,000		\$22,000,000		
55176	0171-04-050	SH 199	North of FM 1886 to South end of Lake Worth Bridge	Reconstruct & widen 4 lane arterial to 6 lane freeway; Reconstruct 4 lane to 4 lane frontage roads; Construct bridges over Lake Worth & traffic management system	April 2020 (Actual)	June 2020 (Actual)	2020		\$97,837,881	\$113,999,400	\$45,006,400	\$68,993,000		
51346	2266-02-086	SH 360	North of E. Abram Street to IH 20 Interchange	Reconstruct and widen from 6 to 8 lanes	November 2017 (Actual)	February 2018 (Actual)	2018	Project completed in April 2021; <u>Increase Category 2 to match final expenditures</u>	\$53,391,000	<u>\$56,300,000</u>	<u>\$56,300,000</u>			\$55,000,000
13059	0172-09-037	US 287	Union Pacific Railroad to Johnson County Line	Construct freeway auxiliary lanes, construct 0/4 to 4 frontage road lanes, Texas U-turn, retaining walls, drainage structures, sidewalks, and signalization	August 2021 (Actual)	August 2021 (Actual)	2021	Category 2 funding previously removed and replaced with STBG funding to help reduce regional carryover balance; Project also has \$1,000,000 of Category 1 funds	\$12,193,894	\$0	\$0			
55041	0008-13-125	IH 820	IH 20 to Ramey Ave	Reconstruct and widen freeway from 4/8 to 8/14 main lanes and 4/6 discontinuous frontage road lanes to 4/8 continuous frontage road lanes; Add shared-use path and sidewalks	September 2020 (Actual)	February 2022 (Actual)	2022	Project is part of the Southeast Connector; Design-Build project; Project also awarded \$106,400,000 of Design-Build funding	\$575,822,671	\$469,422,670	\$39,820,670		\$429,602,000	
55042	0172-09-028	US 287	IH 20 Interchange to Sublett Road	Reconstruct and widen 4 to 6 general purpose lanes and 4/6 discontinuous frontage road lanes to 4/6 discontinuous frontage road lanes, and add shared-use path and sidewalks	September 2020 (Actual)	February 2022 (Actual)	2022	Project is part of the Southeast Connector; Design-build project; Project also awarded \$6,400,000 of Design-Build funding	\$36,400,000	\$30,000,000		\$30,000,000		
55044	0172-06-080	US 287	IH 820 to Village Creek Road	Reconstruct 6 to 6 mainlanes plus auxiliary lanes with 4 discontinuous frontage road lanes to 4/6 continuous frontage road lanes; Add shared-use path and sidewalks	September 2020 (Actual)	February 2022 (Actual)	2022	Project is part of the Southeast Connector; Design-build project; Project also awarded \$19,600,000 of Design-Build funding	\$109,474,141	\$89,874,140	\$49,874,140	\$40,000,000		
55043	2374-05-066	IH 20	IH 820 to Little Road	Reconstruct & widen from 8/10 to 10 general purpose lanes, 4/6 discontinuous frontage road lanes to 4/8 discontinuous frontage road lanes, 0 to 8 collector distributor lanes (from IH 820 to US 287) and add shared-use path and sidewalks	September 2020 (Actual)	February 2022 (Actual)	2022	Split from IH 20 from US 287 to Park Springs Blvd; Project is part of the Southeast Connector project; Project a part of the 2022 Category 2/STBG trade; Project also includes \$97,873,821 of STBG funding; Project also awarded \$190,400,000 of Design-Build funding	\$726,945,646	\$536,545,646	\$330,215,646	\$153,000,000		\$53,330,000

Amounts only include Category 2, 4, 12 funding.
Red text and strikethroughs indicate changes since June 2024 STTC meeting

**10-Year Plan Cost/Revenue Matrix for the Western Subregion (TxDOT-Fort Worth District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12 Clear Lanes	Category 12 Strategic Priority
55045	0008-13-206	IH 20	IH 20/IH 820 Interchange to Forest Hill Drive	Reconstruct and widen 8 to 12 mainlanes and 4/6 discontinuous frontage road lanes to 4/8 continuous frontage road lanes and add shared-use path and sidewalks	September 2020 (Actual)	February 2022 (Actual)	2022	Project is part of the Southeast Connector; Project also awarded \$27,200,000 of Design-Build funding	\$142,692,716	\$115,402,715	\$115,402,715			
11251.2	0008-14-059	IH 820	IH 35W to SH 121/SH 183/SH 26	Reconstruct and widen 4 general purpose lanes to 6 general purpose lanes	April 2023	December 2023 (Actual)	2024	Project to be funded by the private sector as part of the North Tarrant Express CDA; NTE Segments 1 and 2	N/A	\$0	\$0			
53104	0364-01-054	SH 121	IH 820 to FM 157	SH 121 from IH 820 to SH 183: Reconstruct and widen 4 to 6 concurrent HOV/managed lanes; Transition onto SH 183 from SH 121 to FM 157: Reconstruct concurrent HOV/managed lanes to transition from new 6 lane section to the west to the existing 4 lane section	April 2023	November 2023 (Actual)	2024	Project to be funded by the private sector as part of the North Tarrant Express CDA; NTE Segments 1 and 2	N/A	\$0	\$0			
Total Approved Funding - Tarrant County														\$2,749,661,508
Wise County Projects														
53141	0312-04-022	FM 730	Approximately 3 miles north of SH 114 to SH 114 in Boyd	Reconstruct and widen existing 2 to 2 lane urban roadway and replace bridge and culvert structures	N/A	August 2023 (Actual)	2023	Original Prop 1 project; Project not eligible for Category 4 funding, so previously changed to Category 2; Project also has Category 6 funding under CSJ 0312-04-029; Related to grouped project 0312-04-029	\$30,817,569	\$26,000,000	\$26,000,000			
Total Approved Funding - Wise County														\$26,000,000
Various County Projects														
11619.1	0902-00-309	VA	Regional Mobility Assistance Patrol (Fort Worth District)	Mobility Assistance Patrol that provides assistance to stranded motorists due to vehicle problems or non-injury accidents	N/A	December 2022 (Actual)	2023	Additional funds paying for a proposed expansion of this program; Includes \$2,567,500 of STBG	\$3,380,000	\$812,500				\$812,500
11619.1	0902-00-310	VA	Regional Mobility Assistance Patrol (Fort Worth District)	Mobility Assistance Patrol that provides assistance to stranded motorists due to vehicle problems or non-injury accidents	N/A	November 2023 (Actual)	2024	Additional funds paying for a proposed expansion of this program; Includes \$6,037,000 of STBG	\$7,812,000	\$1,775,000				\$1,775,000
Total Approved Funding - Various County														\$2,587,500
Total Category 2, 4, and 12 Funding										\$2,947,492,116	\$1,325,040,313	\$603,825,954	\$849,602,000	\$169,023,849

Project Lettings			
	Category 2	Category 4	Category 12
2017	\$0	\$0	\$0
2018	\$60,250,000	\$0	\$370,000,000
2019	\$12,000,000	\$0	\$0
2020	\$78,006,400	\$113,993,000	\$113,106,349
2021	\$0	\$0	\$0
2022	\$535,313,171	\$223,000,000	\$482,932,000
2023	\$521,970,742	\$47,933,492	\$812,500
2024	\$117,500,000	\$218,899,462	\$51,775,000
Total	\$1,325,040,313	\$603,825,954	\$1,018,625,849

**10-Year Plan Cost/Revenue Matrix for the Eastern Subregion (TxDOT-Paris District) - Let or Completed Projects
FY2017 - FY2024**

TIP Code	TxDOT CSJ	Facility	Limits	Description	Environmental Clearance Date	Let Date	Letting FY	Comments	Construction Low Bid	Total Funding (Cat. 2, 4, 12)	Category 2	Category 4	Category 12
Hunt County Projects													
55152	1290-07-001	SH 276	West of FM 36 to SH 34	Construct 4 lane facility on new location (Quinlan Bypass) with a continuous left turn lane	November 2018 (Actual)	October 2020 (Actual)	2021	Project completed in August 2023	\$14,191,647	\$16,400,000	\$16,400,000		
13039	2658-01-013	FM 2642	FM 35 to SH 66	Widen 2 lane to 4 lane divided urban with sidewalks	June 2020 (Actual)	January 2023 (Actual)	2023	Part of the 2022 SE Connector Category 2/STBG exchange; Project also has \$5,020,844 of Category 11 funding	\$30,044,518	\$25,023,674	\$25,023,674		
13050	0009-13-167	IH 30	At FM 1570	Construct interchange	March 2022 (Actual)	October 2022 (Actual)	2023	Part of the 2022 SE Connector Category 2/STBG exchange; Project also has \$6,500,000 of Category 7 funding and \$5,892,103 of Category 11 funding	\$64,767,102	\$52,374,999	\$23,375,000		\$28,999,999
55223	0009-13-173	IH 30	West of FM 1903 to East of FM 1903	Reconstruct overpass and approaches	March 2022 (Actual)	October 2022 (Actual)	2023	Part of the 2022 SE Connector Category 2/STBG exchange; Project also has \$4,990,478 of Category 11 funding	\$44,670,227	\$39,679,749	\$39,679,749		
55224	0009-13-168	IH 30	East of FM 1565 to East of FM 36	Reconstruct overpass	March 2022 (Actual)	October 2023 (Actual)	2024	Project also has \$4,098,997 of Category 11 Change Order funding	\$76,034,119	\$71,660,123	\$13,689,859	\$8,373,452	\$49,596,812
55225	0009-13-169	IH 30	East of CR 2511 to East of FM 1565	Reconstruct overpass	March 2022 (Actual)	October 2023 (Actual)	2024	Project also has \$794,237 of Category 11 Change Order funding	\$53,725,782	\$52,931,546	\$1,820,209	\$5,000,000	\$46,111,337
55226	0009-13-170	IH 30	West of CR 2511 to East of CR 2511	Construct new interchange	March 2022 (Actual)	October 2023 (Actual)	2024	Project also has \$500,937 of Category 11 Change Order funding	\$58,708,986	\$58,208,050	\$111,778	\$5,000,000	\$53,096,272
21051	0009-13-175	IH 30	at Monty Stratton Parkway	Widen overpass from 4 lane to 6 lane; Construct eastbound to westbound U-turn	March 2022 (Actual)	October 2022 (Actual)	2023	Part of the 2022 SE Connector Category 2/STBG exchange; Project also has \$3,508,282 of Category 11 funding	\$18,638,110	\$15,129,828	\$15,129,828		
13053	0768-01-057	SH 24/SH 11	Culver Street to Live Oak Street and SH 11 from SH 24 to Monroe Street	Construct pedestrian safety and traffic calming improvements	September 2019 (Actual)	March 2023 (Actual)	2023		\$4,665,736	\$4,665,736	\$4,665,736		
Total Approved Funding										\$336,073,705	\$139,895,833	\$18,373,452	\$177,804,420
Total Category 2, 4, and 12 Funding													

Project Lettings			
	Category 2	Category 4	Category 12
2017	\$0	\$0	\$0
2018	\$0	\$0	\$0
2019	\$0	\$0	\$0
2020	\$0	\$0	\$0
2021	\$16,400,000	\$0	\$0
2022	\$0	\$0	\$0
2023	\$107,873,987	\$0	\$28,999,999
2024	\$15,621,846	\$18,373,452	\$148,804,421
Total	\$139,895,833	\$18,373,452	\$177,804,420