iSWM Implementation Subcommittee Meeting

April 27, 2020





Welcome and Introductions

Approval of the January 8, 2020 Meeting Summary

Work Scope: Task Order Three Updates

iSWM subcommittee meeting Halff task update presentation

SUMMARY OF TASKS

- Task 1 Project Management and Meeting Attendance
- Task 2 Reorganize/Re-evaluate Site Development Controls
- Task 3 iSWM Designation Implementation Workshop
- Task 4 Technical Meeting of iSWM Adopters
- Task 5 iSWM Principals Regional Review
- Task 6 Update Technical Manual rainfall intensities
- Task 7 iSWM BMP Installation Videos



- Workshops
 - October 9th, 2019
 - February 5th, 2020
- Action Items based on feedback:
 - Update five BMP summary pages
 - Bioretention
 - Dry Detention
 - Permeable Pavement
 - Sand Filter
 - Underground Detention

To see the presentation From these workshops:

http://iswm.nctcog.org/training.html

— Update of primary pollutant removal capabilities table (Table 1.2)





- Table 1.2
 - Existing table
 - Consider if % removals
 need to be updated (i.e.
 dry detention)
 - Add disclaimer: "% removals only valid if design specifications are met"

Table 1.2 Design Pollutant Removal Efficiencies for Stormwater Controls (Percentage)						
Structural Control	Total Suspended Solids	Total Phosphorus	Total Nitrogen	Fecal Coliform	Metals	
Bioretention Areas	80	60	50		80	
Grass Channel	50	25	20		30	
Enhanced Dry Swale	80	50	50		40	
Enhanced Wet Swale	80	25	40		20	
Alum Treatment	80	80	60	90	75	
Filter Strip	50	20	20		40	
Dry Detention	65	50	30	70		
Organic Filter	80	60	40	50	75	
Planter Boxes	80	60	40	50	60	
Sand Filters	80	50	25	40	50	
Underground Sand Filter	80	50	25	40	50	
Gravity (Oil-Grit) Separator	40	5	5			
Downspout Drywell	80	60	60	90	90	
Infiltration Trench	80	60	60	90	90	
Soakage Trench	80	60	60	90	90	
Stormwater Ponds	80	50	30	70*	50	
Green Roof	85		25		95	
Modular Porous Paver Systems with infiltration	**	80	80		90	
Porous Concrete with infiltration	**	50 65			60	
Proprietary Systems	***	***	***	***	***	
Rain Harvesting						
Stormwater Wetlands	80	40	30	70*	50	
Submerged Gravel Wetland	80	50	20	70	50	



- Table 1.2
 - Simplified versionfor reference
 - No % removals

TABLE 1.2 Design Pollutant Removal Efficiencies for Stormwater Controls							
Structural Control	Total Suspended Solids	Total Phosphorus	Total Nitrogen	Fecal Coliform	Metals		
Bioretention Areas							
Grass Channel		6	6	6			
Enhanced Dry Swale				6			
Enhanced Wet Swale				6			
Alum Treatment							
Filter Strip				6			
Modified Extended Detention							
Organic Filter							
	Low		Moderate		High		





- ■Summary Pages
 - Reformat to be more readable/appealing
 - Clearly communicate use, limitations, etc.
 - Use better pictures to convey how BMP can add value to a site

2.0 Bioretention

Structural Stormwater Control

Description: Shallow stormwater basin or landscaped area that utilizes engineered soils and vegetation to capture and treat runoff.

KEY CONSIDERATIONS

DESIGN CRITERIA:

- Maximum contributing drainage area of 5 acres (< 2 acres recommended)
- · Often located in "landscaping islands"
- Treatment area consists of grass filter, sand bed, ponding area, organic/mulch layer, planting soil, and vegetation
- Typically requires 5 feet of head

ADVANTAGES / BENEFITS:

- · Applicable to small drainage areas
- · Good for highly impervious areas, flexible siting
- · Good retrofit capability
- · Relatively low maintenance requirements
- Can be planned as an aesthetic feature

DISADVANTAGES / LIMITATIONS:

- · Requires extensive landscaping if in public area
- Not recommended for areas with steep slopes

MAINTENANCE REQUIREMENTS:

Inspect and repair/replace treatment area components

Downstream Flood Control

STORMWATER

MANAGEMENT SUITABILITY

Water Quality Protection

Streambank Protection

On-Site Flood Control

Accepts Hotspot Runoff: Yes

(requires impermeable liner)

S - in certain situations

IMPLEMENTATION CONSIDERATIONS

- M Land Requirement
- M Capital Cost
- Maintenance Burden

Residential Subdivision Use: Yes High Density/Ultra-Urban: Yes

Drainage Area: 5 acres max. (< 2 acres recommended)

Soils: Planting soils must meet specified criteria; No restrictions on

specified criteria; No restrictions on surrounding soils

Other Considerations: Use of native plants is recommended

L=Low M=Moderate H=High

POLLUTANT REMOVAL

80% Total Suspended Solids

60/50% Nutrients - Total Phosphorus / Total Nitrogen removal

Metals - Cadmium, Copper, Lead, and Zinc removal

No Data Pathogens - Coliform, Streptococci, E. Coli removal





■ Draft Summary Pages



Bioretention

Description

Bioretention facilities, sometimes called rain gardens or bioretention filters, are vegetated basins or landscaped areas that capture stormwater runoff and provide filtration and treatment using engineered filter media. Bioretention areas are flexible per the needs of most site locations.

Design Considerations

- · Consists of a grass filter, a sand bed, stormwater ponding area, an organic/mulch layer, planting soil, and selected landscaping for vegetation
- · The facility works on any soil group
- · Can be designed with an underdrain to send treated water into an outlet
- · Use native plants as recommended
- · Can be designed in-line or off-line
- · Requires a footprint of 5-7% of the tributary impervious

Key Advantages

- · They are highly effective at removing pollutants and reducing peak flow storm events for small storms
- · Bioretention areas work well in areas with a small drainage area (recommended for between 2 and 5 acres)
- · Bioretention facilities can handle large amounts of
- · Bioretention areas have relatively low maintenance requirements
- · Due to their incorporation of landscaping, bioretention facilities can be used as an aesthetic feature

- · Landscaping of bioretention facilities in public areas must be maintained to prevent overgrowth
- · Bioretention areas cannot be used in areas with steep
- · Bioretention areas are not designed to manage peak flows from large storm events



Target Constituent	Removal Rate	
otal Suspended Solids		
Total Phosphorus		
Total Nitrogen		
Fecal Coliform	insufficient data	
Heavy Metals		

Implementation Considerations







Suitability

The iSWM manual has designated that bioretention facilities are suitable for providing:







Maintenance

- · Trash, leaf, debris and sediment removal
- · Weeding/removing unwanted vegetation
- · Replacing dead and dying vegetation
- · Raking and replacing the top mulch layer
- · Irrigating plants after planting and during the dry season
- · Replace soil media on an as-needed basis
- · Clean inlet and outlet pipes when required
- · Repair eroded locations



Dry Detention Pond

Description

Dry detention ponds are surface storage facilities that provide detention of stormwater runoff to reduce downstream water quality impacts. They temporarily detain stormwater and gradually release it following storm events. In between storm events, the facilities are typically dry.

Design Considerations


- · Dry detention ponds are designed for the maximum reduction of peak flows and runoff reduction for larger
- · There are no restrictions for drainage area size
- · Soil groups 'A' and 'B' may require a pond liner
- · Often used as part of a treatment train to meet water quality requirements

Key Advantages

- · Since less excavation is required, dry detention ponds are typically less costly than wet ponds for equivalent flood
- · Dry detention ponds are often used in conjunction with water quality structural control
- · In between storm events, there are opportunities for the facility to be used for recreational activities

- · Extended detention may provide limited water quality treatment and streambank protection
- · The area required for dry detention ponds is greater than the area required for other best management practices





Implementation Considerations







Suitability

The iSWM manual has designated that dry detention ponds







Maintenance

- · Trash, leaf, debris and sediment removal
- · Provide removal of vegetation and weeds when overgrowth occurs
- · Plant seed or sod in bare or dead spots
- · Mow planted vegetation
- · Clean inlets





- Potential Tasks for Implementation Next Year:
 - Update of remaining BMP summary pages
 - Rework of introduction of manual
 - Reorganization/categories
 - Addition of new BMPs
 - Addition of the vegetation list
 - Addition of specifications or design check lists
 - Recommendations of public signage and certification/training received
- Potential Long-Term Implementations:
 - Encourage participation and use of manual and increase in water quality criteria standards throughout the region
 - —Set up committee to review and rewrite technical manual





TASK 3 – ISWM DESIGNATION IMPLEMENTATION WORKSHOP

- Workshop #1 September 5th 2019
 - Met with Corinth & DFW Airport
- Workshop #2 October 22nd 2019
 - The following municipalities made presentations
 - ► Frisco Green Infrastructure
 - Grand Prairie Flood Mitigation
 - ► Fort Worth Streambank Erosion
- Workshop #3 February 11th 2020
 - Met with DFW Airport, Dallas County, and City of Denton
- No outstanding items





TASK 4 – TECHNICAL MEETING OF ISWM ADOPTERS

- Online Survey December 9, 2019 to January 31, 2020
- Webinar hosted March 30, 2020
- Memorandum summarizing recommendations sent to subcommittee for review



TASK 5 – ISWM PRINCIPALS REGIONAL REVIEW

- All criteria from iSWM Program
 Implementation Tiered Measurement has been reviewed for 53 communities
- Developed maps summarizing 7 criteria for 8 counties
- Added watershed boundaries and waterways to maps

North Central Texas Council of Governments iSWM PROGRAM IMPLEMENTATION TIERED MEASUREMENT

Requirements for Implementation Levels

Outcome Category Gold Silver Bronze

Mandatory 10 full application 10 full or partial application 1 full or partial application 4 full or partial application 4 full or partial application

	Outcome	s for flood mitigation and co CHECK COMMUNITY'S LEVEL OF APPLICATION		INITY'S	Full Application	iSWM Criteria	Equivalent Local
		N/A	Partial	Full	Full Application	Manual Ref.	Criteria/Ordinance Reference
MA	NDATORY OUTC	OMES					
1	Site Plan Review				Stormwater requirements discussed at a pre-	Section 2.2,	
	Applicability				development/pre-application meeting or equivalent (Concept iSWM)	Step 3	
2	Land Use				Design stormwater infrastructure to fully-developed	Section 3.6.1	
	Conditions				(built-out) land use conditions		
3	Hydrologic				Limit Rational Method applicability to drainage	Section 3.1	
	Methods				areas of 100 acres or less and utilize frequency	Table 3.2;	
					factors (per TM HO Table 1.4); Limit Modified	TM HO Section	
					Rational Method applicability to drainage areas of	1.2*	
					200 acres or less; For larger areas, require Unit		
					Hydrograph methodology		
4	Open Channel				Require maximum permissible channel velocity	Section 3.6.3,	
	Velocity				criteria be met and/or use erosion control measures	Table 3.10 and	
	Criteria/Energy				for 1-, 25-, and 100-yr or similar storm events to	3.11	
_	Dissipation				protect receiving drainage element from erosion	Section 3.6.3.	
5	Detention				When a detention structure is utilized, design		
	Structure				facility for fully-developed 1-, 25-, and 100-yr or	Detention	
	Discharge				similar storm events matching pre-development	Structures	
	Criteria				peak flows and velocities; Provide emergency		
					spillway with 6 inches of freeboard to convey fully-		
					developed 100-yr storm event assuming outlet		
_					blockage		
6	Streambank				Require downstream stabilization to prevent	Section 1.3,	
	Protection				erosive velocities; maintain existing downstream	Table 1.3;	
					velocity conditions with on-site controls; and/or	Section 3.4	
					control fully-developed 1-yr, 24-hr storm event		
					release over 24 hours to prevent erosive velocities	Section 1.3.	
7	Flood Mitigation				Require adequate downstream conveyance for peak		
					discharges; maintain existing downstream peak discharge conditions with on-site controls; and/or	Table 1.3; Section 3.5.2	
					provide detention to pre-development peak	Section 3.5.2	
					discharge conditions		
8	Construction				Limit erosion and the discharge of sediment and	Section 4.0	
8	Controls				other pollutants from construction sites by adhering	Section 4.0	
	Controls				to the integrated Construction Criteria or		
					Construction General Permit		
9	Operations and				Define responsible party and requirements for	Section 2.2.	
3	Maintenance				operation, maintenance, frequency of inspection,	Step 5	
	maniferiance				and enforcement of temporary and permanent	Step 5	
					stormwater controls and drainage facilities		
10	Downstream				Confirm no negative impact or mitigate negative	Section 3.3:	
	Assessments				impacts of peak discharges and velocities for 1-, 25-,	TM HO Section	
	Assessments				and 100-yr or similar storm events	2.4*	
					and 100-yr or similar storm events	2.4	


September 2014






TASK 5 – ISWM PRINCIPALS REGIONAL REVIEW

Cities Summary Table









iSWM Criteria Community Inventory

Land Use Conditions

LEGEND



50,000

Not reviewed

100,000 Feet

0,000 Feet

Halff Associates, Tetra Tech Inc., and Urban EcoPlan, in partnership with NCTCOG, has completed their Stormwater Criteria Community Inventory.

Ordinances and Drainage Criteria Manuals of fifty-three (53) communities were reviewed and compared to seventeen (17) iSWM Design Criteria:


Site Plan Review Applicability Land Use Conditions Hydrologic Methods Open Channel Velocity Criteria/Energy Dissipation Detention Structure Discharge Criteria Streambank Protection Flood mitigation/Downstream Assessments Construction Controls Operations and Maintenance Conveyance Limits Storm Drain Velocity Criteria Spread Criteria Freeboard Criteria Finished Floor Elevations Water Quality Protection Drainage and Floodplain Easements

Data was also collected from an NCTCOG email survey completed in December 2018 asking if use of fully developed land use conditions was required in drainage criteria. The iSWM criteria review was based off the NCTCOG Tiered Measurement Form which is utilized as a checklist that can be used to determine iSWM status when applying to become an iSWM certified community.

Upon review, each criterion reviewed for each community was placed in one of the three categories: Follows iSWM criteria


Partially follows iSWM criteria No coordinating criteria found

Date Completed: 4/20/2020
























































TASK 5 – ISWM PRINCIPALS REGIONAL REVIEW

Counties Summary Table








TASK 6 – UPDATE TECHNICAL MANUAL RAINFALL INTENSITIES

- Changes have been updated to manual
- USGS rainfall tables were removed and replaced
- COG will implemented on the iSWM website



TASK 7 – ISWM BMP INSTALLATION VIDEOS

- Video has been developed entitled:
 - "Bioretention Facility Installation and Maintenance in Roanoke, Texas"
- Not a case study because we were not able to get the city involved
- What: Two bioretention systems one being90 SF and the other 200 SF
- Designed and Installed by Construction
 Ecoservices
- Location: Roanoke Town Center, Roanoke,
 TX







Work Scope: Task Order 4 and contract extension

Halff drafted Task Order No. 4 (handout).

The following tasks have been outlined for Task Order No. 4 with completion by April 30, 2021

- 1. Project Management and Meeting Attendance
- 2. Reorganize/Re-evaluate Site Development Controls
- 3. Guidance on developing a regional detention program
- 4. Detention criteria guidance research
- 5. Re-evaluate 85th Percentile (1.5") Rainfall Requirements
- 6. 5-Year Outreach and Implementation Strategy
- 7. Provide details and specifications for water quality BMPs

Action needed by the subcommittee to approve this Task Order.



iSWM certified communities' participation in the Public Works Program

Discussion iSWM certified communities' participation in the Public Works Program.



Public Works Program Updates

Public Works Council

• The Public Works Roundup has been postponed to Sept. 17, 2020. If you would like to submit an abstract or are interested in sponsoring the Roundup please contact Olivia Kale at okale@nctcog.org or (817) 695-9213.

Sustainable Public Rights of Way (SPROW) Subcommittee

 SPROW is working towards creating a Best Management Practices Guidebook. They are focusing on Landscape Planning/Maintenance and will begin discussing tree lists and ordinances at the next meeting. https://www.nctcog.org/envir/committees/public-works-council/sustainable-public-rights-of-way-subcommittee

Standard Drawings Subcommittee

• The subcommittee finished comments on Division 3000 and is now working on Division 2000: Pavement Analysis. Division 1000 edits are being prepared by NCTCOG staff to be released in the final format.



Upcoming Events and Conferences

APWA Texas Chapter Conference

Tentative Date: June 17-19, 2020

Location: Galveston, TX

Register at: https://txapwa.com/

Public Works Roundup


Date: September 17, 2020

Location: Richardson Civic Center

More information: https://www.nctcog.org/envir/public-

works/annual-public-works-roundup





NOW, It's YOUR TURN...

Upcoming NCTCOG Meetings

- Next iSWM Meeting, July 8, 2020
- Regional Stormwater Management Council, May 20
- Public Works Council Standard Drawings Subcommittee, April 13
- Public Works Council Sustainable Public Rights of Way, TBD
- Public Works Council Meeting. May 7

Contact | Connect

Sydni Ligons

Environment & Development Planner North Central Texas Council of Governments

sligons@nctcog.org 817.608.2360

Carolyn Horner

Senior Environment & Development Planner North Central Texas Council of Governments chornor@nctcog.org 817.695.9217

Edith Marvin

Director of Environment & Development North Central Texas Council of Governments emarvin@nctcog.org 817.695.9211

- f Facebook.com/nctcogenv
- @nctcogenv
- o nctcogenv
- youtube.com/user/nctcoged
- EandD@nctcog.org
- "" nctcog.org/envir